



Present Schedule

First ~1 month, detector stays as it is. No parts are removed !

- Check for possible activation of beam line components 2.01., D3
- Cosmics run without magnetic field ~1 month, until 4.02.
 - 3 days with magnetic field 15.01. – 23.01.
 - Remove upstream lead wall 4.-6.02., MEA4, 5
- Complete optical survey 6.02. – 13.02, MEA2
 - Target chamber, 12° lumi, Moller, wire chambers and coils as much as possible
- Remove concrete roof beams 14.02., MEA 5
- Remove outer top I-beam on each side 15.02., MEA 4, 5
- Remove sub-detector frames 18.02., MEA 5
- Optical survey of wire chambers and 12° lumi w.r.t. sub-detector frames in DORIS hall 19. – 22.02., MEA 2
- Remove Moller system 18.02. Mainz, MEA 5
- Remove downstream vacuum chambers 19.02. MIT stud, DESY



Present Schedule

- **Field measurements**
 - Set up field measuring device, including survey
 - Field measurements north side
 - Move device to south side (survey)
 - Field measurements south side

 - **Open main frames (install scaffolding)**
 - **Disconnect/remove target chamber**
- several weeks, Feb/March
- 18.02. - 1.03. Y.H. etal., MEA4,5
MEA2
4. – 8.03. MEA2,MIT,PNPI
11. – 22.03. MEA
- 25.03. – 5.04. MEA2,MIT,PNPI
- 8./9.04. MEA 4, 5
10. – 12.04. or later MIT